



# Capital Campaign Project Completion Schedule

	June					July															August																												
	25	26	27	28	29	5	6	7	8	9	10	11	12	13	16	17	18	19	20	23	24	25	26	27	30	31	1	2	3	6	7	8	9	10	13	14	15	16	17	20	21	22	23	24	27	28	29	30	31
<b>Parking Lot</b>																																																	
Contractors-Northeast Asphalt, Baudhuin Engineering																																																	
Site Work/Prep for Concrete																																																	
Concrete Work																																																	
Asphalt Work																																																	
Site Restoration																																																	
<b>Fellowship Hall Ceiling</b>																																																	
Contractors-Alberts Plastering, DRSound, Church members																																																	
Install wall vents for insulation	COMPLETED																																																
Removal of ceiling tiles						COMPLETED																																											
Install Dry Wall Ceiling						COMPLETED																																											
Install Hearing Loop																																																	
Blow Insulation to R-55	yet to be scheduled																																																
<b>Church-Wide WIFI (internet access)</b>																																																	
Contractor - Quantum PC						Completed!!																																											
<b>Replace West and East Entrance Doors</b>	yet to be scheduled																																																
Contractor-to be determined																																																	
<b>Install New Boiler and Air Conditioning</b>																																																	
Contractors-Wulf Brothers, Harv's Electric																																																	
Install Electrical for AC																																																	
Air Conditioning																																																	
Boiler	yet to be scheduled																																																
<b>Install New Sign</b>																																																	
Contractors-Stewart Signs, Martel Concrete																																																	
Concrete Base																																																	
Sign Delivery	ordered but delivery unscheduled - pending variance approval from City																																																
<b>Audio Visual Improvements-Sanctuary, Fellowship Hall, Lounge, Nursery</b>																																																	
Contractor-Camera Corner	final cost estimates due end of July-yet to be scheduled																																																